

TENTATIVE PROJECT PROGRESS SCHEDULE

2019 FULL DEPTH RECLAMATION & PLANT MIX RESURFACING ON VARIOUS SUBDIVISION STREETS AND COUNTY ROADS
SHOULDER RECONSTRUCTION AND GRASSING

COWETA COUNTY PROJECT NUMBER RB 19-6 Blount Construction Job # B-2476

NOTES: Updated Tentative Schedule - Date: 7/16/2019

CURB & GUTTER	ORIGINAL DATE	to	ORIGINAL DATE	UPDATED DATE	to	UPDATED DATE	CALENDAR DAYS EACH AREA	LOCATION	WORK	Rain/Holiday Days	FDR Days	Paving Days	Shoulders/Milling/MISC. Days
	5/2/19	to	11/15/19	5/2/19	to	11/15/19	197	Project Time - 185 Days + Change Oder 1 - 12 Days	2019 FDR, PLANT MIX ASPHALT VARIOUS ROADS & STREETS	3	83	50	44
	5/2/19	to	5/28/19	5/2/19	to	7/5/19	26	Project Roads	Pre Con, Utility Locates, Barrels Construction Signs & Mix Designs	1	0	0	0
NO	5/28/19	to	6/3/19	7/16/19	to	7/22/19	6	Rowe Rd - Dead Oak to Dead Oak Road - 12,672 LF - 29,600 SY	FDR, Paving & Shoulder Work	0	8	7	6
NO	6/9/19	to	6/15/19	7/22/19	to	7/28/19	6	Eastside School Rd - Gordon Rd to Old Hwy 85 - 12,520 LF - 29,200 SY	FDR, Paving & Shoulder Work	1	8	7	7
YES	6/23/19	to	6/23/19	7/8/19	to	7/15/19	0	Peeks Crossing - Lawshe Rd. to Mac Ct & to Lawshe -5,360 LF - 12,400 SY	Milling, FDR, Paving	0	5	2	2
NO	6/29/19	to	6/30/19	7/29/19	to	7/30/19	1	Dogwood Trail - Dead End West to Dead End East 2,010 LF - 4,700 SY	FDR, Paving & Shoulder Work	0	2	1	1
NO	7/6/19	to	7/25/19	8/10/19	to	8/29/19	19	Bohannon Rd - Grantville City Limits to Corinth Rd - 17,700 LF - 41,300 SY	FDR, Paving & Shoulder Work	0	10	9	8
YES	7/2/19	to	7/5/19	8/6/19	to	8/9/19	3	Yeager Dr & Yeager Ct - 1,200 LF - 3,650 SY	Milling, FDR, Paving	0	2	1	1
NO	7/23/19	to	7/31/19	8/27/19	to	9/4/19	8	Smokey Rd - Mountain Brdg. to Chandler Rd. 6,125 LF - 14,300 AY	FDR, Paving & Shoulder Work	0	4	4	3
NO	7/30/19	to	8/6/19	9/3/19	to	9/10/19	7	Old Carrollton Rd - SR 16 to Newton Rd. - 4,800 LF - 12, 200 Y	FDR, Paving & Shoulder Work	0	4	3	2
YES	8/5/19	to	8/9/19	9/9/19	to	9/13/19	4	Interstate Way - SR 34 to Cul-de-Sac 1,600 LF - 6,700 SY	Milling, FDR, Paving - MH Adjustments	0	2	2	2
YES	8/8/19	to	8/19/19	9/12/19	to	9/23/19	11	White Oak Dr. SR 34 to Clubview Dr. 6,250 LF - 19,500 SY -	Milling, FDR, Paving - MH Adjustments	0	8	3	4
YES	8/20/19	to	8/24/19	9/24/19	to	9/28/19	4	Rayner Dr & Henry Ln - Lora Smith Rd to Henry Ln & to Cul-de-Sac - 2,800 LF - 6,500 SY	Milling, FDR, Paving	0	2	2	1
Yes	8/23/19	to	9/8/19	9/27/19	to	10/13/19	16	Freestone Dr., Carmen Ct, Crosby Ct, Crawford Cir, Elberta Dr. - SR 154 to Nectarine Dr & Cul-de-Sac's 11,640 LF - 27,400 SY	Milling, FDR, Paving	0	12	4	4
YES	9/8/19	to	9/14/19	10/13/19	to	10/19/19	6	First Ave East & Ebenezer Dr. - SR 154 to Ebenezer Church Rd & Cul-de-Sac - 3,820 LF - 9,500 SY	Milling, FDR, Paving	0	4	2	1
YES	9/14/19	to	9/23/19	10/19/19	to	10/28/19	9	Paces Landing Dr., Paces Landing Trace & Paces Landing Way - Cedar Creek Rd to Paces Landing Dr. & Cul-de-Sac - 6,600 LF -15,171 SY	Milling, FDR, Paving	0	6	3	2
YES	9/20/19	to	9/26/19	10/25/19	to	10/31/19	6	Byrom Road - Mcintosh Rd/Stallings Rd to 298 Byrom Rd & Gary Summers Rd to 215 Byrom Rd	8" FDR ONLY	0	5	0	0